

St. Linus & St. Leonard Sanitary


ID	Task Name	Duration	Start	Finish	Predecessors	October 1	October 11		October 21	November 1	November 11	November 21	December 1	December 11	December 21	January 1	January 11	January 21					
						10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10	12/17	12/24	12/31	1/7	1/14	1/21	
1	St. Linus and St. Leonard Sanitary Project	41 days	Tue 10/10/17	Thu 12/7/17																			
2	NTP	1 day	Wed 10/25/17	Wed 10/25/17																			
3	Project Kick Off	1 day	Tue 10/10/17	Tue 10/10/17																			
4	Sub Contract Documentation	1 day	Mon 10/30/17	Mon 10/30/17																			
5	Notifications to Home Owners	1 day	Wed 10/25/17	Wed 10/25/17																			
6	Upload Project Confirmation-City of Saint Charles	1 day	Mon 10/30/17	Mon 10/30/17																			
7	Mobilization	5 days	Mon 10/30/17	Fri 11/3/17																			
8	Locates	1 day	Mon 10/30/17	Mon 10/30/17																			
9	Surveying	1 day	Mon 10/30/17	Mon 10/30/17																			
10	Traffic Control	3 days	Wed 11/1/17	Fri 11/3/17																			
11	Sawcut	1 day	Wed 11/1/17	Wed 11/1/17																			
12	Waterline Relocation	2 days	Wed 11/1/17	Thu 11/2/17																			
13	Silt Fence	1 day	Thu 11/2/17	Thu 11/2/17																			
14	Temporary Construction Fence	1 day	Wed 11/1/17	Wed 11/1/17																			
15	Misc Removals and Relocates	0.5 days	Thu 11/2/17	Thu 11/2/17																			
16	Remove Trees & Landscaping	0.5 days	Thu 11/2/17	Thu 11/2/17																			
17	Clearing & Grubbing	0.5 days	Thu 11/2/17	Thu 11/2/17																			
18	Bore	13 days	Mon 11/6/17	Wed 11/22/17																			
19	Bore Pit Excavation	3 days	Mon 11/6/17	Wed 11/8/17																			
20	F & B 24" Steel Casing	3 days	Mon 11/13/17	Wed 11/15/17																			
21	12" DIP Sanitary Pipe	1 day	Thu 11/16/17	Thu 11/16/17																			

Project: St.Linus & St. Leonard Sanitary Date: Thu 10/12/17 Final St. Linus & St. Leonard Sanitary		<table border="0" style="width: 100%; font-size: small;"> <tr> <td style="width: 33%;">Task</td> <td style="width: 33%;"></td> <td style="width: 33%;">External Tasks</td> <td style="width: 33%;"></td> <td style="width: 33%;">Manual Task</td> <td style="width: 33%;"></td> <td style="width: 33%;">Finish-only</td> <td style="width: 33%;"></td> </tr> <tr> <td>Split</td> <td></td> <td>External Milestone</td> <td></td> <td>Duration-only</td> <td></td> <td>Deadline</td> <td></td> </tr> <tr> <td>Milestone</td> <td></td> <td>Inactive Task</td> <td></td> <td>Manual Summary Rollup</td> <td></td> <td>Progress</td> <td></td> </tr> <tr> <td>Summary</td> <td></td> <td>Inactive Milestone</td> <td></td> <td>Manual Summary</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Project Summary</td> <td></td> <td>Inactive Summary</td> <td></td> <td>Start-only</td> <td></td> <td></td> <td></td> </tr> </table>	Task		External Tasks		Manual Task		Finish-only		Split		External Milestone		Duration-only		Deadline		Milestone		Inactive Task		Manual Summary Rollup		Progress		Summary		Inactive Milestone		Manual Summary				Project Summary		Inactive Summary		Start-only			
Task		External Tasks		Manual Task		Finish-only																																				
Split		External Milestone		Duration-only		Deadline																																				
Milestone		Inactive Task		Manual Summary Rollup		Progress																																				
Summary		Inactive Milestone		Manual Summary																																						
Project Summary		Inactive Summary		Start-only																																						

St. Linus & St. Leonard Sanitary

ID	Task Name	Duration	Start	Finish	Predecessors	October 1	October 11		October 21	November 1	November 11	November 21	December 1	December 11	December 21	January 1	January 11	January 21
						10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10	12/17	12/24
22	Dog House MH	1 day	Wed 11/15/17	Wed 11/15/17							■							
23	Precast 48" MH	3 days	Mon 11/20/17	Wed 11/22/17							■	■						
24	12" PVC Sanitary Pipe	1 day	Wed 11/15/17	Wed 11/15/17							■							
25	Break into Existing MH	1.5 days	Mon 11/20/17	Tue 11/21/17							■							
26	Granular Backfill with bore pit	2 days	Tue 11/21/17	Wed 11/22/17							■							
27	Removal of Rip Rap in Channel	0.5 days	Wed 11/15/17	Wed 11/15/17							■							
28	Concrete Encasement	1 day	Thu 11/16/17	Thu 11/16/17							■							
29	CIPP Lining	14 days	Mon 11/6/17	Mon 11/27/17							■	■						
30	CCTV & Cleaning	2 days	Mon 11/6/17	Tue 11/7/17						■								
31	CIPP Lining	2 days	Mon 11/20/17	Tue 11/21/17							■							
32	Cementitious Lining	1 day	Tue 11/21/17	Tue 11/21/17							■							
33	Chimney Lining	1 day	Mon 11/27/17	Mon 11/27/17								■						
34	Sewer Reconnect	1 day	Wed 11/22/17	Wed 11/22/17								■						
35	Protection & Restoration	9 days	Mon 11/27/17	Thu 12/7/17								■	■					
36	2' wide PCC CNG	1 day	Mon 11/27/17	Mon 11/27/17								■						
37	6" Type X base	1 day	Tue 11/28/17	Tue 11/28/17								■						
38	2" Type C surface	1 day	Wed 11/29/17	Wed 11/29/17								■						
39	Sod	4 days	Tue 11/28/17	Fri 12/1/17								■	■					
40	Construction As-builts	5 days	Fri 12/1/17	Thu 12/7/17								■	■					

Project: St.Linus & St. Leonard Sanitary
Date: Thu 10/12/17
Final St. Linus & St. Leonard Sanitary



Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			